

August 22, 2019 File: 115818067

Attention: Steven Gubbels
City of West Kelowna
204 – 879 Anders Road
West Kelowna, BC
V1Z 1K2

Dear Mr. Gubbels,

Reference: R.J. Bennett Homested Bridge Inspection and Load Rating

1 INTRODUCTION AND SCOPE

As per your request, Stantec Consulting Ltd. (Stantec) has performed a routine condition inspection and load rating evaluation of the R.J. Bennett Homested Bridge. The subject bridge site is located over Powers Creek, upstream of the Gellatly bridge site on a private property accessed from Flying Horse Drive.



Figure 1: Vicinity Map¹

¹ https://goo.gl/maps/vEcqSXk3dyM2



August 22, 2019 Steven Gubbels Page 2 of 6

Reference: R.J. Bennett Homested Bridge Inspection and Load Rating

The R.J. Bennett Homested Bridge is a 6.54m single span precast reinforced concrete girder structure supported on concrete abutments. The structure carries a single lane private road across Powers Creek. The original design load and history of past usage were unknown at the time of the inspection.



Figure 2: Bridge Elevation

We understand that City of West Kelowna Fire Rescue is reviewing a vehicle detour through this private property and over the afore mentioned bridge structure. Fire Rescue intends to complete a drive through of this potential detour using their emergency response vehicles to test the response time to the Gellatly Road South area should the Gellatly bridge be out of service.

2 CONDITION INSPECTION

A routine condition inspection of the bridge structure was performed on **August 13th**, **2019** by Mike Unger, AScT and Craig Mankey. The purpose of the inspection was to document the existing site conditions to assist in determining the load carrying capacity of the structure.

The inspection was completed in accordance with the current BC MoTI bridge inspection standards. Note that BC MoTI defines a routine condition inspection as follows:



August 22, 2019 Steven Gubbels Page 3 of 6

Reference: R.J. Bennett Homested Bridge Inspection and Load Rating

"A visual inspection and condition rating of all the components in a structure. Some deteriorating components may receive a more thorough investigation. This inspection occurs on a routine basis. As of 1999, MoTI practice is to perform routine inspections once every calendar year."

The findings of the routine inspection are contained in the Structure Condition Inspection Report attached to this memo.

3 LOAD RATING PROCEDURE

Following the inspection, a load rating evaluation was completed for the R.J. Bennett Homested Bridge based on the following industry codes for bridge evaluation in British Columbia:

- Bridge Standards and Procedures Manual, Volume 1 Supplement to CHBDC S6-06, BC
 Ministry of Transportation and Infrastructure, August 2007 (Section 14 updated August 2009)
- Canadian Highway Bridge Design Code and Commentary, CAN/CSA S6-14

Applied loading on the structure was assumed as summarized in Table 1 below:

Table 1: Assumed Evaluation Loads

Load	Description
Dead Load Self-Weight	Precast Concrete Stringers and DeckBridge Curbs
Live Load	 CL1-W truck load (60 tonnes G.V.W. approx.), lane load E31 Fire Truck (21 tonne G.V.W.)

Per CSA S6-14 Section 14, the following evaluation parameters were selected:

- <u>System Behavior Category S2</u> -- System behavior characterizes the consequences of failure of an element with respect to the overall structure. Category S2 assumes that element failure will probably not lead to total collapse.
- <u>Element Behavior Category: E3</u> -- Element behavior is subject to gradual failure with warning of probable failure.



August 22, 2019 Steven Gubbels Page 4 of 6

Reference: R.J. Bennett Homested Bridge Inspection and Load Rating

- <u>Inspection Level: INSP2</u> Inspection level characterizes the level of inspection completed. Level INSP2 refers to inspections completed to the satisfaction of the evaluator with results recorded and available for evaluation.
- <u>Target Reliability Index</u>, $\beta = 3.00$ The target reliability index incorporates the system behavior, element behavior and inspection level for the structure into a single number representing the uncertainty associated with the load evaluation results. A higher index requires higher load/safety factors.

The opinions and recommendations presented herein are subject to the following assumptions and limitations:

- Shop drawings for precast elements of the bridge from Advance Precast Ltd.
- No geotechnical reports, traffic volume data or other construction documents were available at the time of this report.
- The construction date, original design load, and history of past usage are unknown at the time of this report.
- Material properties for the concrete strength and the steel reinforcement grade were assumed as per CAN/CSA S6-14 Section 14 due to the lack of information.
- Load ratings were performed for the superstructure only. No substructure analyses have been performed.
- The standard CL1-W has been evaluated based on CAN/CSA S6 requirements. Per the City of West Kelowna request, a specific vehicular load case of a 21 tonne Fire Truck emergency vehicle was also evaluated.
- Detailed design review was not performed as part of this scope of work. Rigorous structural analyses/calculations and in-depth seismic evaluations were not performed.
- Load rating values are provided at a high-level only, based on Stantec's reasonable professional judgment, experience and information available at the time of this report.



August 22, 2019 Steven Gubbels Page 5 of 6

Reference: R.J. Bennett Homested Bridge Inspection and Load Rating

4 LOAD RATING RESULTS

The Live Load Capacity Factor (LLCF) ratings was develop using the equation taken from CAN/CSA S6-14 Section 14 and represents the ratio of the member resistance to the load demand. The rating factor incorporates dead and live load factors to adjust for uncertainties in the assumed design loads and variations in material properties. A LLCF below 1.0 indicates the subject component is not achieving the required resistance for the specific load demand under analysis.

A summary of the results can be found in the table below:

Live Load (Per **Factored** Element) Failure Dead Critical **Factored LLCF Element** Mode Loads Section Resistance **Factored** Load (Units) (Per Case Load Element) Positive Longitudinal Αt E31 Moment 6.2 43.9 41 0.61 Stringer Midspan Truck (kNm) Longitudinal E31 Shear Αt 4.1 50.1 226 4.33 Stringer (kN) Support Truck

Table 2: Summary of Results

The structure was found to be **INADEQUATE** to support the 21 tonne E31 Fire Truck. The governing structural member identified to be the Longitudinal Stringers under flexural demands due to the E31 vehicle.

5 RECOMMENDATIONS

Based on our findings, we conclude that the structure is not suitable to carry the emergency response vehicle E31 and recommend that the City of West Kelowna Fire Rescue DO NOT use the proposed detour and private road as a possible emergency vehicle response route.

6 CLOSURE

We trust you find this letter summarizing our inspection and evaluation of the structure acceptable. If you have any questions or require further information, please do not hesitate to contact the undersigned.



August 22, 2019 Steven Gubbels Page 6 of 6

Reference: R.J. Bennett Homested Bridge Inspection and Load Rating

Regards,

STANTEC CONSULTING LTD.

Mike Ulyan

Mike Unger, AScT

Senior Structural Technologist

Phone: (250) 852-5927 Mike.Unger@stantec.com Eduardo Arellano, M.Eng., P.Eng.

Bridge Engineer Phone: (778) 471-7739

Eduardo. Arellano@stantec.com

Attachments:

• Structure Condition Inspection Report (August 2019)



STRUCTURE CONDITION INSPECTION REPORT

Staritec	STRUCTURE CONDITION INSPECTION REPORT									
Inspected by: Reviewed by:	Mike Unger, AScT & Craig Mankey Date: Mike Unger, AScT Insect						ion Type:	August 13, 2019 Routine		
Reviewed by.	Mike Unger, AScT Inspection Type: Routine IDENTIFICATION									
Structure No:								Crossed:	Powers Creek	
Status:								Length (km):	6.9	
Facility Carried: Functional Class:								e (Geographic): de (Geographic):	49°48'52.66"N 119°37'39.59"W	
						INV		Y DATA		
Year Built:	2004 su	perstruct	ture (sub	structure	unknow	n)	Roadwa	y Width (m):	3.5	
No. of Lanes:	1							Speed (km/h):	N/A	
Structure Length (m): Structure Width (m):	6.54 4.39						SADT: % Truck	:s:	N/A N/A	
Superstructure Type:		e precas					Sidewal		0	
Substructure Type: Skew Angle:	Concret 0°	e abutme	ent on un	ıknown f	oundatio	n	Median	Type: Carried:	N/A pvc irrigation line on downstream exterior	
No. Spans:	1							earance Above:	Unrestricted	
Main Span Length: Posted Load Limit:	6.54m N/A							earance Below: arance Below:	1.45m 5.25m	
Posteu Load Lillit.	IN/A					CON		RATING	3.23111	
Component Group/ Compo	nent						- IDITION	INATING		
component droup, compo	E	G	F	P	٧	Х	N/A		Inspection Notes	
HYDROTECHNICAL:										
1 Debris Risk				100			No	Skew and mature trees clearance	and vegetation along embankments upstream, minimal	
2 Channel			100				No	Narrow channel and sec	liment bars upstream.	
3 Erosion Protection		100					No	Large rip rap at bridge		
4 Substructure Scour		100					No	No evidence of scour at time of inspection.		
SUBSTRUCTURE:										
5 Fdn. Movement		100					No	Evidence of previous set	ttlement at west abutment, top of abutment wall add-on	
6 Abutments		60	20	20			No	end, exposed galv. pipe.	weathering typical. Localized spall on east abutment at north Localized honeycombing, exposed reinforcing on west erosion at south end of west abutment wall.	
7 Wing/Ret Walls		60	10	30			No	Normal wear and deteri cracking.	oration. Localized small areas of medium scaling and hairline	
8 Embankment		100					No	Isolated areas of erosion		
9 Footings/Pilings						100	No	Not inspected. Foundati problems.	ions are below ground/water level. No evidence of any	
10 Pier Col/Wall/Cribs							Yes			
11 Bearings		100					No	South exterior stringer r	not bearing on wingwall, as per original design.	
12 Caps							Yes			
13 Corbels							Yes			
14 Dolphins/Fenders							Yes			
SUPERSTRUCTURE:	1	1	1	1	1	1	1			
15 Flr Beams/Transoms							Yes			
16 Stringers		100					No	Localized hairline/narro	w cracks	
		100					Yes	zocanzea namme/namo	w Gracio.	
17 Girders										
18 Portals							Yes			
19 Bracing/Diaphragms		100					Yes	Localized hairline/narro	w cracks.	
20 Trus Chrds/Arch Ribs							Yes			
21 Arch Ties							Yes			
22 Truss Diagonals							Yes			
		l	l		l	l	1	I		

	E	G	F	P	V	Х	N/A	Inspection Notes		
23 Truss Rods/Verts							Yes			
24 Cables							Yes			
25 Panels							Yes			
26 Pins/Bolts/Rivets							Yes			
27 Camber/Sag	100						No			
28 Live Load Vibration						100	No	Not observed during inspection.		
29 Coating (Struct)							Yes			
DECK:										
30 Sub Deck/X-Ties							Yes			
31 Wearing Surface		100					No	Good condtion.		
32 Deck Joints							Yes			
33 Curb/Wheelguards		100					No			
34 Sidewalk(s)							Yes			
35 Railing/Parapets							Yes			
36 Median Barrier							Yes			
37 Drains/Pipes		100					No			
38 Coating (Railings)							Yes			
APPROACHES:	I	I			I	I	I			
39 Signing/Lighting					100		No	No hazard signs in place.		
40 Roadway Approaches		100					No	Light rutting.		
41 Roadway Flares					100		No	No flares in place.		
							APPRAI			
	Rat	ting						Notes		
Urgency Rating:	4 No roadway flares or hazard signage in place						ge in plac	e.		
BCI Rating: Adjusted BCI Rating:	N/A									
Aujusteu Dei Nathig.	I IN,	N/A Maintenance Work Notes (Refer to Attached Photo Log)								
Component No.	Notes									
Rehabilitation Work Notes (Refer to Attached Photo Log)										
Component No.	Notes Control of the									
	<u> </u>									







Looking west from east approach



Looking east from west approach







Upstream looking south



Downstream looking north







North elevation



South elevation







South exterior stringer not bearing on east abutment



Southwest wingwall – note wide vertical crack and horizontal cold joint







East abutment



West abutment







Typical soffit



West abutment – honeycombing, exposed reinforcing







East abutment – spall with galvanized pipe



Northwest wingwall – cold joint and honeycombing